

Welcome to Coffee with Chuck

Wednesday, January 24, 2018



VIRGINIA AVENUE TUNNEL



VIRGINIA AVENUE TUNNEL CONSTRUCTION PROGRESS

Data effective January 1, 2018



RECENT MILESTONES



PHASE 2 CONCRETE SUBFLOORS COMPLETE



PHASE 2 EXCAVATION COMPLETE



BACKFILL OPERATIONS UNDERWAY



BEGIN VIRGINIA AVENUE RESTORATION



EAST END PORTAL COMPLETED



30,170 TRUCKLOADS OF DIRT EXCAVATED



82,000 CUBIC YARDS OF CONCRETE POURED



300 WORKERS RECEIVED SAFETY TRAINING AND EMPLOYED ON-SITE

20,072 HOURS OF AIR, NOISE AND VIBRATION MONITORING



118,688 CONTACTS WITH NEIGHBORS

Includes project communications via email, text, message alerts, phone calls, and visits to the ODK Community Office.



CONSTRUCTION COUNTDOWN NO MORE THAN 10 MONTHS OF CONSTRUCTION LEFT



South Capitol Street to 2nd Street H Street Restoration and Portal Construction



South Portal



Tunnel Unit 1 Roof Pour

Virginia Avenue, 2nd to 3rd Street

Waterproofing, Backfilling, and Strut Removal



Inside the Phase II Tunnel



Installing waterproofing and
Backfilling

3rd Street Restoration

Permanent Street Restoration



Gas Line Restoration



Street Drainage Infrastructure

Virginia Avenue, 3rd to 4th Street

Waterproofing and Backfilling to Grade



Preparing for Waterproofing



Backfilling and Compacting

Virginia Avenue, 4th to 5th Street

Waterproofing, Backfilling to Grade, and Strut Removal



Inside the Phase II Tunnel



Waterproofing and
Backfilling

Virginia Avenue, 5th/6th to 7th Street Tunnel Concrete



Preparing for Roof Pours



Installing Roof Panels

Virginia Avenue, 7th Street to 8th Street Tunnel Concrete



Preparing for Invert Pours

Virginia Avenue, 8th Street to 11th Street - Virginia Avenue Park

Tunnel Concrete, Waterproofing, and Backfilling



Tunnel Wall Construction



Waterproofing and Backfilling

Virginia Avenue, 11th Street - East

Portal Wall Construction, Waterproofing, and Backfilling



Backfilling Between the Two
Tunnels



North Portal Wall

Recent Milestones

- **Roof Panels Complete from West Portal to 500 block & from the East Portal to west of 9th St.**
- **Over 95% of Phase II Inverts Complete**
- **Over 90% of Phase II Walls Complete**
- **Over 70% of Phase II Roofs Complete**
- **Street Restoration Started**

Upcoming Construction Activities

- **Phase II Tunnel Concrete - 5th - 9th Street**
- **Waterproofing and Backfilling - Throughout the Project Limits**
- **Permanent Roadway and Streetscape Restoration in the 200, 300, and 400 Blocks including 3rd Street**

Cross-Street Restoration

Cross Street Restoration			
Street	Closure Type	Anticipated Start	Anticipated Finish
3 rd	Single Lane Open	Completed	Spring 2018
4 th	All Lanes Closed	February 2018	Summer 2018
5 th /6 th	All Lanes Closed	March 2018	Summer 2018
7 th	All Lanes Closed	April 2018	Summer 2018
8 th	Two Way Traffic to Remain Open	March 2018	Late Summer 2018
11 th	Completed (Except for final paving)		

*These schedules are contingent on favorable weather conditions.

**4th St. will not close until 3rd St. has been opened for 2 way traffic. Restoration activities will continue to occur in and around the intersection after traffic has been restored.

Virginia Avenue and Open Space Restoration

Virginia Avenue Restoration	
Block	Anticipated Opening Date
200 Block**	Early Summer 2018
300 Block	Spring 2018
400 Block	Early Summer 2018
5 th /6 th St. -7 th St.	Late Summer 2018
700 Block	Late Summer 2018
800 Block	Late Summer 2018
Virginia Ave. Park	Late Summer 2018

*These schedules are contingent on favorable weather conditions.

**Pedestrian access to Garfield Park to be reestablished at this time.

Upcoming Events



Coffee with Chuck - CSX Community Office

- **March 21, 2018**
- **May 16, 2018**
- **July 18, 2018**

Questions